

Apr 7, '19 - Apr 20, '19

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
7	8	9	10	11	12	13
Awaiting Permits, 3 days				Excavation , 15 days		
14	15	16	17	18	19	20
Excavation , 15 days				Underground - Storm Sewer , 13 days		

Contact Superintendent for Current Job Status
Gary Lister 254-334-8830

Apr 21, '19 - May 4, '19

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
21	22	23	24	25	26	27
Excavation , 15 days						
Underground - Storm Sewer , 13 days						
				Footings & Forms, 2 days	Canopy Anchors, 0 c	
28	29	30	1	2	3	4
Excavation , 15 days						
Underground - Storm Sewer , 13 days						
					Electrical Under Slab, 2 days	
	Plumbing Under Slab, 4 days					
	Canopy Footings, 2 days					

Contact Superintendent for Current Job Status
Gary Lister 254-334-8830

May 5, '19 - May 18, '19

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
5	6	7	8	9	10	11
Lot underground/ Sleeves, 5 days						
Underground - Storm Sewer , 13 days		Pour Slab, 1 day		Pour Sidewalks, 1 day		
Electrical Under Slab, 2 days		Termite Pre-Treat, 0		Lumber Delivery, 1 day		
		Lift delivery, 1 day				
		Slab Prep, 2 days		Framing, 10 days		
12	13	14	15	16	17	18
Lot underground/ Sleeves, 5 days		Paving, 25 days				
Pour Patio, 2 days						
Framing, 10 days						

Jun 2, '19 - Jun 15, '19

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
2	3	4	5	6	7	8
Paving, 25 days						
Cover Walls, 4 days						
Plumbing/Gas Rough-In CEILING, 5 days				Dining/Hall Tile, 5 days		
Electrical Rough-In CEILING, 5 days						
		Electrical Service, 2 days		Walk-In Cooler/Freezer, 2 days		
Exterior Finish, 7 days				FRP - SS, 3 days		
		Canopy, 7 days				
		Dumpster Enclosure, 2 days				
9	10	11	12	13	14	15
Paving, 25 days						
Dining/Hall Tile, 5 days				Electrical Canopy, 7 days		
				Ceiling Grid, 3 days		
				Restroom Tile, 5 days		
FRP - SS, 3 days		Hood, 2 days				
Canopy, 7 days						
				T&B / Painting interior, 5 days		

Contact Superintendent for Current Job Status
Gary Lister 254-334-8830

Jun 16, '19 - Jun 29, '19

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
16	17	18	19	20	21	22
Paving, 25 days			Backfill / Topsoil, 3 days			
				Flooring Kitchen, 3 days		
Electrical Canopy, 7 days						
Ceiling Grid, 3 days		Plumbing Trim-Out, 2 days				
Restroom Tile, 5 days						
		Electrical Trim-Out/ EXT Lighting, 5 days				
				Fire Suppression, 1 c		
		HVAC Trim-Out, 1 d	Permanent Utilities c	Hughs, 1 day		
		Interior Lighting, 1 c				
T&B / Painting interior, 5 days				Plumbing RR Fixtures, 2 days		
23	24	25	26	27	28	29
	Landscaping / Irrigation, 5 days					
Flooring Kitchen, 3 days		POS/POP Delivery, C			POS/POP, 7 days	
			Equipment, 2 days		Plumbing/Electrical Kitchen Equipment, 2 d	
		Co2, 1 day			Refrigeration, 2 days	
					Coke Startup, 1 day	
Electrical Trim-Out/ EXT Lighting, 5 days						
	Dining Furniture					

**Contact Superintendent for Current Job Status
Gary Lister 254-334-8830**

Jun 30, '19 - Jul 13, '19

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30	1	2	3	4	5	6
POS/POP, 7 days						
Plumbing/Electrical Kitchen Equipment, 2 d						
Refrigeration, 2 days		Electrical Drive-Thru Walk Thru, 1 day				
				Punch List, 4 days		
7	8	9	10	11	12	13
Sign Off, 1 day						
POS/POP, 7 days		Training, 3 days				
		CO, 1 day				
Punch List, 4 days						

Contact Superintendent for Current Job Status
Gary Lister 254-334-8830